

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2nd QUARTER, CY 2019**

Province, City or Municipality:           **MOGPOG**          

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>SOCIAL DEVELOPMENT</b>								
Installation of Street Lighting	Tarug	175,000.00	March	April	100.00%	175,000.00		
Rehabilitation of Waterworks System	Bocboc	100,000.00	March	April	100.00%	100,000.00		
Rehabilitation of Waterworks System	Silangan	150,000.00	March	May	99.66%	149,485.00		
Installation of Street Lighting	Bintakay	50,000.00	March	April	100.00%	50,000.00		
Rehabilitation of Government Facilities	Ino	273,860.21	Feb	April	100.00%	273,860.21		
Rehabilitation of Waterworks System	Bintakay	100,000.00	March	April	100.00%	100,000.00		
<b>TOTAL SOCIAL DEVELOPMENT</b>		<b>848,860.21</b>			<b>99.94%</b>	<b>848,345.21</b>		
<b>ECONOMIC DEVELOPMENT</b>								
Rehabilitation of Local Roads & Bridges	Bintakay	103,053.25	March	May	100.00%	103,053.25		
Rehabilitation of Local Roads & Bridges	Malusak	41,839.00	April	May	100.00%	41,839.00		
Rehabilitation of Local Roads	Danao	150,000.00	Feb	April	100.00%	150,000.00		
<b>TOTAL ECONOMIC DEVELOPMENT</b>		<b>294,892.25</b>			<b>100.00%</b>	<b>294,892.25</b>		
<b>ENVIRONMENTAL MANAGEMENT</b>								
De-clogging of Drainage System	Argao	269,010.24	March	April	100.00%	269,010.24		
<b>TOTAL ENVIRONMENTAL MANAGEMENT</b>		<b>269,010.24</b>			<b>100.00%</b>	<b>269,010.24</b>		

We hereby certify that we have reviewed the contents and hereby attest to the

  
**NOEL N. JARDELEZA**  
 \_\_\_\_\_  
 PDO-II

  
**AUGUSTO LEC M. LIVELO**  
 \_\_\_\_\_  
 Municipal Mayor